

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 119599

SERIAL # 119599

DATE (M/D/Y) 7/11/2019

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RXHC36E3F

MODEL RHC-36

POWER SUPPLY VOLTAGE 240

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 36

POWER SUPPLY WIRE SIZE 2

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

WIRE DIAGRAM NO.

02.10.20.50.60.72.X90.101.170.190 REV 7

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100 PERFORMED BY B. Butts DATE 7/11/19 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 1200 PERFORMED BY B. Butts DATE 7/11/19 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE 1/2 IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 126 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY B. Butts DATE 7/11/19 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 80 VOLTS 240 TOTAL KW 36

PERFORMED BY B. Butts DATE 7/11/19 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

	OPERATIONAL TEST	SETTING	DATE	MANUFACTURER	MFG. MODEL #	PART#
LOW WATER CUTOFF	PERFORMED BY	PSI/°F				
AUTO RESET	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>B. Butts</u>	<u>X</u>	<u>7/11/19</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>B. Butts</u>	<u>90</u>	<u>7/11/19</u>	<u>TECMARK</u>	<u>3155-ED</u>	<u>04296</u>
OPERATING #1	<u>B. Butts</u>	<u>85</u>	<u>7/11/19</u>	<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
OPERATING #2	<u>B. Butts</u>	<u>80</u>	<u>7/11/19</u>	<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
TEMPERATURE CONTROLS						
HIGH LIMIT						
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☐

wo # 42481

Rep. Reimers Electra Steam, INC. (Name) BRAD BUTTS

DATE 7/11/19 Signature Brad Butts

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____



Replacement Parts List

Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

Model Number: RXHC36E3F

BOILER RHC 36KW 240V 3PH 100#

<u>Part Number</u>	<u>Description</u>
02616	BLOCK PWR DIST 3-2/0AWG 3 POLE
20740	COND. TANK ASSY. (RHC 36-120)
20791	CONDENSATE TANK MAKE UP VALVE
03445	CONTACTOR 35A 120V 2P DEFINITE
02530	CONTACTOR 50A 120V 3P DEFINITE
20838	CONTROLLER 04316-EBC-LED
MBJ175	ELECTRODE FITTING .125" NPT 6.
MBJ057	ELECTRODE FITTING 057 MM/2.25"
MBJ187	ELECTRODE FITTING 187 MM/7.375
02189	ELEMENT 240V 18KW 3P 304SS SHE
02022	FLANGE GASKET 2" RING 1/16" TH
02086	FLANGE GASKET 6.5" RING COND T
02125	FUSE 250V 15A CLASS K5 FAST-AC
02655	FUSE 250V 5A CLASS K5 FAST-ACT
02127	FUSE 250V 60A CLASS K5 FAST-AC
02001	GAUGE FIXTURE SET .5" NPT BRZ
02396	GAUGE FIXTURE SET .5" NPT BRZ
05592	GAUGE GLASS .625" X 5.75" DURA
02690	GAUGE GLASS .625" X 7.25" DURA
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
02329	PRESSURE GAUGE 2.5" 0-160# BRZ
02360	PUMP 1/3 HP 115-230V 1P 60HZ F
04213	SWITCH ILLUMINATED RED W/WHITE
02472	VALVE BALL .25" NPT BRZ 200# W
02490	VALVE BALL .5" NPT BRZ 200# WS
02514	VALVE BALL .75" NPT BRZ 200# W
03802	VALVE BALL .75" NPT BRZ W/LATC
02462	VALVE CHECK .5" NPT BRZ 125# W
02370	VALVE CHECK .5" NPT BRZ 200# W
02637	VALVE SAFETY .5" NPT BRZ 100#