

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 120884

SERIAL # 120884

DATE (M/D/Y) 7/31/2019

WIRE DIAGRAM NO.

06.90.102.122.131.140.X.160.171.180

REV 5

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RBHC20C3F

MODEL RHC-20

POWER SUPPLY VOLTAGE 208

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 30

POWER SUPPLY WIRE SIZE 4

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100 PERFORMED BY mm DATE 7-31-19 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 1200 PERFORMED BY mm DATE 7-31-19 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE 1/2 IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 70 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY mm DATE 7-31-19 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 62.2 VOLTS 240 TOTAL KW 20K

PERFORMED BY mm DATE 7-31-19 SATISFACTORY YES ☐ NO ☒

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

	OPERATIONAL TEST	SETTING	DATE	MANUFACTURER	MFG. MODEL #	PART#
LOW WATER CUTOFF	PERFORMED BY	PSI/°F				
AUTO RESET	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>mm</u>	<u>X</u>	<u>7-31-19</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>mm</u>	<u>90</u>	<u>7-31-19</u>	<u>TECMARK</u>	<u>03155-ED</u>	<u>04296</u>
OPERATING #1	<u>mm</u>	<u>80</u>	<u>7-31-19</u>	<u>TECMARK</u>	<u>03156-EC</u>	<u>04163</u>
OPERATING #2	<u>N/A</u>					
TEMPERATURE CONTROLS						
HIGH LIMIT	<u>N/A</u>					
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☒

Rep. Reimers Electra Steam, INC. (Name) Marshall McFarland

DATE 7-31-19 Signature Marshall McFarland

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____

wo# 42589



Replacement Parts List

Model Number: RBHC20C3F

BOILER RBHC 20KW 208V 100# SAF

Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

<u>Part Number</u>	<u>Description</u>
OPT1016-RB	AUTOMATIC FLUSH & DRAIN RB120V
20686	AUTOMATIC FLUSH SUBASY REV2 (u
OPT1023	BOILER RISER OPTION RB-REV3
20932	CONDENSATE TANK 11 GAL 2011 DE
20791	CONDENSATE TANK MAKE UP VALVE
02539	CONTACTOR 75A 120V 3P DEFINITE
20838	CONTROLLER 04316-EBC-LED
MBJ057	ELECTRODE FITTING 057 MM/2.25"
MBJ135	ELECTRODE FITTING 135 MM/5.3"
MBJ147	ELECTRODE FITTING 147 MM/5.8"
04164	ELEMENT 208V 10KW 3P INCOLOY 8
02281	FLANGE GASKET 2.5" SQUARE 1/16
02086	FLANGE GASKET 6.5" RING COND T
04994	FUSE 250V 10A CLASS RK5 TIME D
02655	FUSE 250V 5A CLASS K5 FAST-ACT
02001	GAUGE FIXTURE SET .5" NPT BRZ
02396	GAUGE FIXTURE SET .5" NPT BRZ
05594	GAUGE GLASS .625" X 4" DURAN H
02690	GAUGE GLASS .625" X 7.25" DURA
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
02360	PUMP 1/3 HP 115-230V 1P 60HZ F
21191	RB 8 AWG LEFT ELEMENT WIRES
21190	RB 8 AWG RIGHT ELEMENT WIRES
21035	RB PUMP RELAY MODULE
04788	RELAY POWER RBHC REV3 Z1054-ND
02472	VALVE BALL .25" NPT BRZ 200# W
02490	VALVE BALL .5" NPT BRZ 200# WS
02514	VALVE BALL .75" NPT BRZ 200# W
03219	VALVE BALL .75" NPT BRZ 200# W
02462	VALVE CHECK .5" NPT BRZ 125# W
02370	VALVE CHECK .5" NPT BRZ 200# W
02637	VALVE SAFETY .5" NPT BRZ 100#