


STEAM WORKSHEET

UL-FILE # E39545

DATE (M/D/Y) 9 / 24 / 20 20



4407 Martinsburg Pike P: 540-662-3811
 Clear Brook, VA 22624 F: 540-665-8101
 www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RX72K3F

MODEL R-72

POWER SUPPLY VOLTAGE 480

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 72

POWER SUPPLY WIRE SIZE 2

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

WO# 45176

NAT. BD# 125273

SERIAL # 125273

CRN # _____

WIRE DIAGRAM NO. _____

REV _____

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100 PERFORMED BY B. Butts DATE 9/24/20 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 2352 PERFORMED BY B. Butts DATE 9/24/20 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER _____ CONBRACO Model # 29-202A-100

STEAM BOILER ☒ HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

SIZE 1/2 IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 252 PPH

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY B. Butts DATE 9/24/20 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 84.8 VOLTS 480 TOTAL KW 72

PERFORMED BY B. Butts DATE 9/24/20 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

OPERATIONAL TEST SETTING

LOW WATER CUTOFF PERFORMED BY _____ PSI/°F _____

AUTO RESET N/A _____

MANUAL RESET B. Butts _____

PRESSURE CONTROLS

HIGH LIMIT B. Butts _____

OPERATING #1 B. Butts _____

OPERATING #2 B. Butts _____

TEMPERATURE CONTROLS

HIGH LIMIT _____

OPERATING CONTROL _____

F. CHECKOUT: CHECKOUT LIST NO. _____

SATISFACTORY YES ☐ NO ☐

DATE	MANUFACTURER	MFG. MODEL #	PART #
<u>9/24/20</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
<u>9/24/20</u>	<u>TECMARK</u>	<u>3155-ED</u>	<u>04296</u>
<u>9/24/20</u>	<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
<u>9/24/20</u>	<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
_____	_____	_____	_____
_____	_____	_____	_____

Rep. Reimers Electra Steam, INC. (Name) BRAD BOTTS

DATE 9/24/20 Signature Brad Butts

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____



Replacement Parts List

Model Number: RXH72K3F

BOILER RH 72 480V 3PH 100# SAF

Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

<u>Part Number</u>	<u>Description</u>
03445	CONTACTOR 35A 120V 2P DEFINITE
02530	CONTACTOR 50A 120V 3P DEFINITE
20838	CONTROLLER 04316-EBC-LED
MBJ175	ELECTRODE FITTING .125" NPT 6.
MBJ057	ELECTRODE FITTING 057 MM/2.25"
MBJ187	ELECTRODE FITTING 187 MM/7.375
02188	ELEMENT 480V 18KW 3P 304SS SHE
02022	FLANGE GASKET 2" RING 1/16" TH
02125	FUSE 250V 15A CLASS K5 FAST-AC
02655	FUSE 250V 5A CLASS K5 FAST-ACT
02134	FUSE 600V 30A CLASS K5 FAST-AC
02396	GAUGE FIXTURE SET .5" NPT BRZ
05592	GAUGE GLASS .625" X 5.75" DURA
05009	MOTOR PROCON 1/3 HP 115V 1P 60
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
02329	PRESSURE GAUGE 2.5" 0-160# BRZ
05008	PUMP PROCON 140 GPH BRS SERIES
02692	VALVE CHECK .5" NPT BRZ 125# W
02462	VALVE CHECK .5" NPT BRZ 200# W
02637	VALVE SAFETY .5" NPT BRZ 100#
02301	VALVE SOLENOID .5" BRZ 120/60