

CRN# _____

NATBLD# 62114 SERIAL# 63953

MODELRB18K3A
WIRE DIAG.....
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE....3
PRESSURE.....
KILOWATTS...18
CAPACITY 62 BPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 23 / 9 2005
VOLTS 480 AMPS 20.2 TOTAL WATTS 18kw
PRESSURE 10 DIFF 2

HEATER VOLTS 480KW 18PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO ☒
CONDENSATE TANK _____
CONDENSATE & PIPE, ECT _____
CONTROLS _____
ELEMENT ☒
FEED HEATER VALVES _____
INSTRUCTION BOOK _____
LEAK INSPECTION _____
PAINT _____
PANEL _____
PIPES _____
PRESSURE CONTROLS ☒
SHEET METAL _____
STEAM VALVE _____
STEAM GAUGE _____
STRANIER _____
WARNING TAGS _____
WATER GAUGE FITTINGS _____
WIRE TERMINALS TIGHT _____
WIRING DIA. _____
ELEMENT QTY. 2
ELEMENT VOLT/KW 480V 18kw
JURISDICTION = VA.
FUEL =ELECTRIC

STEAM

HOT WATER

MAX. W.P. 10 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 63 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 15 BY JK DATE 9/23/05
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

SAFETY VALVE

CAPACITY 310
LB PER HR.

OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT ☒ UNSAT _____ BY JK DATE 9/23/05 (IAW U.L. 834)
(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 15 KW 18 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) Jeff Conley DATE 9/23/05

Signature Jeff Conley

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)