

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 115143

SERIAL # 115143

DATE (M/D/Y) 6 / 28 / 20 18

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RBH20E1F

MODEL RH-20

POWER SUPPLY VOLTAGE 240

CONTROL VOLTAGE 120

PHASE 1

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 20

POWER SUPPLY WIRE SIZE 2

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

WIRE DIAGRAM NO.

26.91.101.122.131.140.X.160.170.180

REV S

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100

PERFORMED BY mm

DATE 6-28-18

SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 1200

PERFORMED BY mm

DATE 6-28-18

SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE 1/2 IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 70 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY mm

DATE 6-28-18

SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 82.3 VOLTS 240 TOTAL KW 20K

PERFORMED BY mm

DATE 6-28-18

SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

LOW WATER CUTOFF	OPERATIONAL TEST	SETTING	DATE	MANUFACTURER	MFG. MODEL #	PART#
AUTO RESET	PERFORMED BY	PSI/°F				
	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>mm</u>	<u>X</u>	<u>6-28-18</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>mm</u>	<u>90</u>	<u>6-28-18</u>	<u>TECMARK</u>	<u>03155-ED</u>	<u>04296</u>
OPERATING #1	<u>mm</u>	<u>80</u>	<u>6-28-18</u>	<u>TECMARK</u>	<u>03156-EC</u>	<u>04163</u>
OPERATING #2	<u>N/A</u>					
TEMPERATURE CONTROLS						
HIGH LIMIT	<u>N/A</u>					
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____

SATISFACTORY YES ☐ NO ☐

Rep. Reimers Electra Steam, INC. (Name) Marshall McFarland

DATE 6-28-18 Signature Marshall McFarland

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____

WO# 39929



Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

Replacement Parts List

Model Number: RBH20E1F

**BOILER RBH 20KW 240V 1 PH 100#
SAFETY W/PUMP**

<u>Part Number</u>	<u>Description</u>
OPT1016-RB	AUTOMATIC FLUSH & DRAIN RB120V
20686	AUTOMATIC FLUSH SUBASY REV2 (u
02622	BLOCK PWR DIST 2-2/0AWG 2 POLE
02530	CONTACTOR 50A 120V 3P DEFINITE
20838	CONTROLLER 04316-EBC-LED
MBJ057	ELECTRODE FITTING 057 MM/2.25"
MBJ135	ELECTRODE FITTING 135 MM/5.3"
MBJ147	ELECTRODE FITTING 147 MM/5.8"
04165	ELEMENT 240V 10KW 3P B-DIM.=1
02281	FLANGE GASKET 2.5" SQUARE .062
02655	FUSE 250V 5A CLASS K5 FAST-ACT
04569	GAUGE GLASS .625" X 4.125" PYR
OPT1008	OPTIONAL INSTALLED SINGLE PHAS
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
04661	PRESSURE GAUGE 2.0" 0-160# .25
03693	PUMP 120V 1PH 8000-812-280 UL/
20992	PUMP SUBASSY 03693 120V 1 PH
21036	SHURFLO PUMP WITH TERMINAL BOX
02472	VALVE BALL .25" NPT BRZ 200# W
02490	VALVE BALL .5" NPT BRZ 200# WS
03346	VALVE BALL .5" NPT BRZ W/LATCH
03219	VALVE BALL .75" NPT BRZ 200# W
02692	VALVE CHECK .5" NPT BRZ 125# W
02637	VALVE SAFETY .5" NPT BRZ 100#
04761	VALVE SOLENOID .375" BRZ 120/6
02396	WATER GAUGE SET STANDARD SHANK