

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 135483

SERIAL # 135483

DATE (M/D/Y) 12 / 23 / 20 24

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER HLR75K3F

MODEL HLR-75

POWER SUPPLY VOLTAGE 480

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. _____

KILOWATTS 75

POWER SUPPLY WIRE SIZE 2

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

WIRE DIAGRAM NO. _____

REV _____

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG N/A PERFORMED BY N/A DATE N/A SATISFACTORY YES ☐ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 2352 PERFORMED BY B. Butts DATE 12/23/24 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # RW60-34100

STEAM BOILER ☐

HOT WATER BOILER ☒

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

CAPACITY _____ PPH (VALVE ASME PLATE)

CAPACITY 2075,000 BTU/HR (VALVE ASME PLATE)

SIZE _____ IN

SIZE 3/4 IN

REQUIRED CAPACITY (PPH = 3.5 x kW) _____ PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) 355,900 BTU/HR

MAX. TEMPERATURE 250 °F

OPERATIONAL TEST PERFORMED BY B. Butts DATE 12/23/24 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 92.5 VOLTS 480 TOTAL KW 75

PERFORMED BY B. Butts DATE 12/23/24 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

	OPERATIONAL TEST	SETTING				
LOW WATER CUTOFF	PERFORMED BY	PSI/°F	DATE	MANUFACTURER	MFG. MODEL #	PART#
AUTO RESET		X				
MANUAL RESET	<u>B. Butts</u>	X	<u>12/23/24</u>	<u>REIMERS</u>	<u>04316-20</u>	<u>04316-20</u>
PRESSURE CONTROLS						
HIGH LIMIT						
OPERATING #1						
OPERATING #2						
TEMPERATURE CONTROLS						
HIGH LIMIT	<u>B. Butts</u>	<u>250</u>	<u>12/23/24</u>	<u>RESIDEO</u>	<u>L4008E1040</u>	<u>02599</u>
OPERATING CONTROL	<u>B. Butts</u>	<u>190</u>	<u>12/23/24</u>	<u>RESIDEO</u>	<u>L4008A1015</u>	<u>02378</u>

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☐

Rep. Reimers Electra Steam, INC. (Name) BRAD BUTTS

DATE 12/23/24 Signature Brad Butts

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____



Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

Replacement Parts List

Model Number: HLR75K3F

BOILER HLR 75KW 480V 3PH 100#

<u>Part Number</u>	<u>Description</u>
02378	AQUASTAT L4008A 1015 HW 100-24
02599	AQUASTAT L4008E 1040 HW HI LIM
03445	CONTACTOR 35A 120V 2P DEFINITE
02530	CONTACTOR 50A 120V 3P DEFINITE
MBJ057	ELECTRODE FITTING 057 MM/2.25"
20721-HLR	ELECTRONIC BOILER CONTROL ASSY HLR
04666	ELEMENT 480V 15KW 3P INCOLOY 8
02281	FLANGE GASKET 2.5" SQUARE 1/16
02125	FUSE 250V 15A CLASS K5 FAST-AC
04574	FUSE 250V 3A CLASS RK5 TIME DE
02128	FUSE 250V 50A CLASS K5 FAST-AC
02569	PRESSURE GAUGE 2.5" 0-160# BRZ
04316-20	RELAY SOLID STATE 120V 30A 1P
05012	STEP CONTROL 4 STEP HONEYWELL
03201	VALVE AIR COCK .25" NPT BRZ TE
02657	VALVE SAFETY .75" NPT BRZ 100#
OPT1010-480HLR	TRANSFORMER 0.5KVA 480/120V
OPT1033-105	FLOW SWITCH
OPT-BMS-HLR	BACNET CONTROLLER
