

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 139503

SERIAL # 139503

DATE (M/D/Y) 10 / 4 / 20 24

WIRE DIAGRAM NO. _____

REV 5

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER REH30E3F

MODEL RH-30

POWER SUPPLY VOLTAGE 240

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 30

POWER SUPPLY WIRE SIZE 3

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100 PERFORMED BY mm DATE 10-4-24 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 1200 PERFORMED BY mm DATE 10-4-24 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE 1/2 IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 105 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

OPERATIONAL TEST PERFORMED BY mm DATE 10-4-24 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 35.3 VOLTS 240 TOTAL KW 30K

PERFORMED BY mm DATE 10-4-24 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

	OPERATIONAL TEST	SETTING		MANUFACTURER	MFG. MODEL #	PART#
LOW WATER CUTOFF	PERFORMED BY	PSI/°F	DATE			
AUTO RESET	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>mm</u>	<u>X</u>	<u>10-4-24</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>mm</u>	<u>90</u>	<u>10-4-24</u>	<u>TECMARK</u>	<u>03155-ED</u>	<u>04296</u>
OPERATING #1	<u>mm</u>	<u>80</u>	<u>10-4-24</u>	<u>TECMARK</u>	<u>03156-EC</u>	<u>04163</u>
OPERATING #2	<u>N/A</u>					
TEMPERATURE CONTROLS						
HIGH LIMIT	<u>N/A</u>					
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☐

Rep. Reimers Electra Steam, INC. (Name) Marshall McFarland

DATE 10-4-24 Signature Marshall McFarland

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____



Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

Replacement Parts List

Model Number: REH30E3F

BOILER REH 30KW 240V 3PH 100#

<u>Part Number</u>	<u>Description</u>
02539	CONTACTOR 75A 120V 3P DEFINITE
MBJ135	ELECTRODE FITTING 135 MM/5.3"
04253	ELEMENT 240V 15KW 3P INCOLOY 8
02281	FLANGE GASKET 2.5" SQUARE 1/16
02655	FUSE 250V 5A CLASS K5 FAST-ACT *
02396	GAUGE FIXTURE SET .5" NPT BRZ
05594	GAUGE GLASS .625" X 4" DURAN H
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
02299	PRESSURE GAUGE 2" 0-160# BRZ .
04316-RB	RELAY SOLID STATE 120V 30A 1P
20592	RESET SWITCH & WIRE TO RELAY J J,JG BOILER
03693	PUMP 1.4 GPM 120V 1PH
02692	VALVECHECK .5" NPT BRZ 125# W
02637	VALVE SAFETY .5" NPT BRZ 100#
05604	VALVE SOLENOID .375" BRZ 120/6
21306	WIRE 8 AWG RIGHT ELEMENT RE
21307	WIRE 8 AWG LEFT ELEMENT RE
