

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 139513

SERIAL # 139513

DATE (M/D/Y) 4 / 25 / 20 24

WIRE DIAGRAM NO. _____

REV 5

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RE18C3A

MODEL R-20

POWER SUPPLY VOLTAGE 208

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 18

POWER SUPPLY WIRE SIZE 6

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 15 PERFORMED BY mm DATE 4-25-24 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 1200 PERFORMED BY mm DATE 4-25-24 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY _____ PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE _____ IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 63 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY mm DATE 4-25-24 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 51.8 VOLTS 208V TOTAL KW 18KW

PERFORMED BY mm DATE 4-25-24 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

	OPERATIONAL TEST	SETTING	DATE	MANUFACTURER	MFG. MODEL #	PART#
LOW WATER CUTOFF	PERFORMED BY	PSI/°F				
AUTO RESET	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>mm</u>	<u>X</u>	<u>4-25-24</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>mm</u>	<u>15</u>	<u>4-25-24</u>	<u>TECMARK</u>	<u>03160-EQ</u>	<u>05077</u>
OPERATING #1	<u>mm</u>	<u>10</u>	<u>4-25-24</u>	<u>TECMARK</u>	<u>03160-EP</u>	<u>04162</u>
OPERATING #2	<u>N/A</u>					
TEMPERATURE CONTROLS						
HIGH LIMIT	<u>N/A</u>					
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☐

Rep. Reimers Electra Steam, INC. (Name) Marshall McFarland

DATE 4-25-24 Signature Marshall McFarland

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____



Replacement Parts List

Model Number: RE18C3A

BOILER REH 18KW 480V 3PH 15#

Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

<u>Part Number</u>	<u>Description</u>
02539	CONTACTOR 75A 120V 3P DEFINITE
MBJ135	ELECTRODE FITTING 135 MM/5.3"
04666-9KW-280V	ELEMENT 208V 9KW 3P RESTRAPPED
02281	FLANGE GASKET 2.5" SQUARE 1/16
02396	GAUGE FIXTURE SET .5" NPT BRZ
05594	GAUGE GLASS .625" X 4" DURAN H
04162	PRESSURE CONTROL 5# OPERATING
05077	PRESSURE CONTROL 13.5# HI LIMIT
02394	PRESSURE GAUGE 2" 0-30# BRZ .
04316-RB	RELAY SOLID STATE 120V 30A 1P
20592	RESET SWITCH & WIRE TO RELAY J J,JG BOILER
02692	VALVE CHECK .5" NPT BRZ 125# W
02010	VALVE SAFETY .75" NPT BRZ 15#
05604	VALVE SOLENOID .375" BRZ 120/6
21306	WIRE 8 AWG RIGHT ELEMENT RE
21307	WIRE 8 AWG LEFT ELEMENT RE
OPT1016-RE-LOW	AUTOMATIC FLUSH & DRAIN