

STEAM WORKSHEET

UL-FILE # E39545

NAT. BD# 140333

SERIAL # 140333

DATE (M/D/Y) 7 / 7 / 20 25

WIRE DIAGRAM NO.

04.12.20.51.60.71.X.90.142.175-190

REV 7

CRN # _____



4407 Martinsburg Pike P: 540-662-3811
Clear Brook, VA 22624 F: 540-665-8101
www.reimersinc.com sales@reimersinc.com

NAMEPLATE RATINGS:

(TO BE COMPLETED BY THE SALES DEPARTMENT)

PART NUMBER RXH100K3F

MODEL RH-100

POWER SUPPLY VOLTAGE 480

CONTROL VOLTAGE 120

PHASE 3

FREQUENCY (HZ) 60

MAX. W.P. 100

KILOWATTS 120

POWER SUPPLY WIRE SIZE 2/0

(TO BE COMPLETED BY THE ENGINEERING DEPARTMENT)

TESTING SEQUENCE (TO BE COMPLETED BY THE QUALITY CONTROL MANAGER/CERTIFIED INDIVIDUAL)

A. HYDROSTATIC TEST OF COMPLETED BOILER:

PSIG 100 PERFORMED BY mm DATE 7-7-25 SATISFACTORY YES ☒ NO ☐

B. DIELECTRIC VOLTAGE WITHSTAND TEST: (IAW UL834)

VOLTS 2352 PERFORMED BY mm DATE 7-7-25 SATISFACTORY YES ☒ NO ☐

C. SAFETY RELIEF VALVE: MANUFACTURER CONBRACO Model # 29-202A-100

STEAM BOILER ☒

HOT WATER BOILER ☐

MAX. W. P. 100 PSIG (VALVE ASME PLATE)

MAX. W. P. _____ PSIG (VALVE ASME PLATE)

CAPACITY 423 PPH (VALVE ASME PLATE)

CAPACITY _____ BTU/HR (VALVE ASME PLATE)

SIZE 1/2 IN

SIZE _____ IN

REQUIRED CAPACITY (PPH = 3.5 x kW) 350 PPH

REQUIRED CAPACITY (BTU/HR = 3412 x kW) _____ BTU/HR

MAX. TEMPERATURE _____ °F

OPERATIONAL TEST PERFORMED BY mm DATE 7-7-25 SATISFACTORY YES ☒ NO ☐

D. HEATING ELEMENT TESTING: AMPS 27.9 VOLTS 480 TOTAL kW 100

PERFORMED BY mm DATE 7-7-25 SATISFACTORY YES ☒ NO ☐

E. SAFETY LIMIT CONTROLS (REF: ASME CSD-1, CG-500)

LOW WATER CUTOFF	OPERATIONAL TEST PERFORMED BY	SETTING PSI/°F	DATE	MANUFACTURER	MFG. MODEL #	PART#
AUTO RESET	<u>N/A</u>	<u>X</u>				
MANUAL RESET	<u>mm</u>	<u>X</u>	<u>7-7-25</u>	<u>REIMERS</u>	<u>04316</u>	<u>04316</u>
PRESSURE CONTROLS						
HIGH LIMIT	<u>mm</u>	<u>90</u>	<u>7-7-25</u>	<u>TECMARK</u>	<u>3155-ED</u>	<u>04296</u>
OPERATING #1	<u>mm</u>	<u>80</u>	<u>7-7-25</u>	<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
OPERATING #2				<u>TECMARK</u>	<u>3156-EC</u>	<u>04163</u>
TEMPERATURE CONTROLS						
HIGH LIMIT						
OPERATING CONTROL						

F. CHECKOUT: CHECKOUT LIST NO. _____ SATISFACTORY YES ☐ NO ☐

Rep. Reimers Electra Steam, INC. (Name) Marshall M Farland

DATE 7-7-25 Signature Marshall M Farland

Rep. Installer Contractor (Name) _____

DATE _____ Signature _____

449478
1 of 2



Reimers Electra Steam
4407 Martinsburg Pike
Clear Brook, VA 22624

Toll Free: 1-800-872-7562
Phone: 540-662-3811
Website: www.reimersinc.com

Replacement Parts List

Model Number: RXH100K3F

BOILER RH 100KW 480V 3PH 100#

<u>Part Number</u>	<u>Description</u>
03445	CONTACTOR 35A 120V 2P DEFINITE
02530	CONTACTOR 50A 120V 3P DEFINITE
20838	CONTROLLER 04316-EBC-LED
MBJ175	ELECTRODE FITTING .125" NPT 6.
MBJ057	ELECTRODE FITTING 057 MM/2.25"
MBJ187	ELECTRODE FITTING 187 MM/7.375
02605	ELEMENT 480V 25KW 3P 304SS SHE
02022	FLANGE GASKET 2" RING 1/16" TH
02125	FUSE 250V 15A CLASS K5 FAST-AC
02655	FUSE 250V 5A CLASS K5 FAST-ACT
02135	FUSE 600V 40A CLASS K5 FAST-AC
02396	GAUGE FIXTURE SET .5" NPT BRZ
05592	GAUGE GLASS .625" X 5.75" DURA
05009	MOTOR PROCON 1/3 HP 115V 1P 60
04163	PRESSURE CONTROL 60# OPERATING
04296	PRESSURE CONTROL 90# HI LIMIT
02329	PRESSURE GAUGE 2.5" 0-160# BRZ
05008	PUMP PROCON 140 GPH BRS SERIES
02692	VALVE CHECK .5" NPT BRZ 125# W
02462	VALVE CHECK .5" NPT BRZ 200# W
02637	VALVE SAFETY .5" NPT BRZ 100#
02301	VALVE SOLENOID .5" BRZ 120/60
02172	WIRE STRD #10 BLACK
20570	FRAME DOUBLE STACK
BTANK-16	BLOWDOWN TANK
OPT1027	BLOWDOWN TANK AFTERCOOLER
	NO HIGH WATER ALARM
