

CRN# _____ NATBLD# 57591 SERIAL# 59411

MODELRBH20K3F
WIRE DIAG.....WRB20K3F
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE...3
PRESSURE.....85
KILOWATTS.....20
CAPACITY 69 PPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

DAY/MONTH 12/2 2002
TEST TIME: START 4:45 STOP 4:54
VOLTS 480 AMPS 24 TOTAL WATTS 20 KW
PRESSURE 85 DIFF 5 LB.PER HR. 423

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

UL # _____

HEATER VOLTS 480 240

KW 20

PH 3 HZ 60

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO ☒
CONDENSATE TANK _____
CONDENSATE & PIPE, ECT _____
CONTROLS ☒
ELEMENT ☒
FEED WATER VALVES ☒
INSTRUCTION BOOK ☒
LEAK INSPECTION ☒
PAINT ☒
PANEL ☒
PIPES ☒
PRESSURE CONTROLS ☒
SHEET METAL ☒
STEAM VALVE ☒
STEAM GAUGE ☒
STRANIER ☒
WARNING TAGS ☒
WATER GAUGE FITTINGS ☒
WIRE TERMINALS TIGHT ☒
WIRING DIA. ☒
ELEMENT QTY. 2 240
ELEMENT VOLT/KW 480V - 20KW
JURISDICTION VA. John
FUELS ELECTRIC ☒

STEAM

HOT WATER

MAX. W.P. 100 PSIG
MIN. SAFETY VALVE CAP. 70 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY JB DATE 2/12/02

LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1960 SAT ☒ UNSAT _____ BY JB DATE 2/12/02 (IAW U.L. 834)
(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 20 VOLTS 480 PH 3 HZ 60

Reimers Electra Steam, INC. BY G BURKE DATE 2/12/02

Signature B Burke

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE

MOUNT TO STEAM VALVE A HOOS-UP FOR TO
STEAM GUNS (03553-DENT)