

CRN# _____

NATBLD# 58909 SERIAL# 60734

MODELRBH20C3F
WIRE DIAG.....WRB20C3F
WIRE SIZE.....12
HZ.....60
VOLTS.....208
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....80
KILOWATTS.....20
CAPACITY 69 PPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL # _____

DAY/MONTH 10 / 4 2003

TEST TIME: START _____ STOP _____

VOLTS 208 AMPS 56 TOTAL WATTS 20KWPRESSURE 80 DIFF 5 LB.PER HR. 423HEATER VOLTS 208KW 20PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

STEAM

HOT WATER

MAX. W.P. 100 PSIG
MIN. SAFETY VALVE CAP. 70 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 150 BY BB DATE 4-9-03LOW WATER CUTOFF ✓ HI WATER CUTOFF ✓

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1000 SAT ✓ UNSAT _____ BY BB DATE 4/9/03 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 208 VOLTS 208 PH 3 HZ 60Reimers Electra Steam, INC. BY G BURKE DATE 4-9-03Signature G Burke

APPEARANCE ✓
BLOWDOWN MAN ✓ AUTO ✓
CONDENSATE TANK _____
CONDENSATE & PIPE, ECT _____
CONTROLS ✓
ELEMENT ✓
FEED HEATER VALVES ✓
INSTRUCTION BOOK ✓
LEAK INSPECTION ✓
PAINT ✓
PANEL ✓
PIPES ✓
PRESSURE CONTROLS ✓
SHEET METAL ✓
STEAM VALVE ✓
STEAM GAUGE ✓
STRANIER _____
WARNING TAGS ✓
WATER GAUGE FITTINGS ✓
WIRE TERMINALS TIGHT ✓
WIRING DIA. _____
ELEMENT QTY. 2
ELEMENT VOLT/KW 208V - 20KW
JURISDICTION VA.
FUELS ELECTRIC

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE

30P3