

CRN#-B-9848.531642780 NATBLD# 60781 SERIAL# 62617

MODELRX72C3F
WIRE DIAG.....W1673
WIRE SIZE.....8
HZ.....60
VOLTS.....208
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....
KILOWATTS...72
CAPACITY 250 PPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 9 / 11 2004
VOLTS 208 AMPS 200 TOTAL WATTS 72KW
PRESSURE 80 DIFF 5

HEATER VOLTS 208

KW 72

PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒

BLOWDOWN MAN ☒ AUTO ☒

CONDENSATE TANK ☒

CONDENSATE & PIPE, ECT ☒

CONTROLS ☒

ELEMENT ☒

FEED HEATER VALVES ☒

INSTRUCTION BOOK ☒

LEAK INSPECTION ☒

PAINT ☒

PANEL ☒

PIPES ☒

PRESSURE CONTROLS ☒

SHEET METAL ☒

STEAM VALVE ☒

STEAM GAUGE ☒

STRANIER ☒

WARNING TAGS ☒

WATER GAUGE FITTINGS ☒

WIRE TERMINALS TIGHT ☒

WIRING DIA. ☒

ELEMENT QTY. 4

ELEMENT VOLT/KW 208V 72KW

JURISDICTION = VA.

FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 252 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 150 BY BB DATE 11/9/04
LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1500 SAT ☒ UNSAT _____ BY BB DATE 11/9/04 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 72 VOLTS 208 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) G Burke DATE 11/9/04

Signature S Burke

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)

✓ CSA/CRW QB 11/10/04