

CRN# _____

NATBLD# 61008 SERIAL# 62846

MODELRB30K3A
WIRE DIAG.....
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE....3
PRESSURE.....
KILOWATTS...30
CAPACITY 104 BPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 10 / 12 2004VOLTS 242 AMPS 16 TOTAL WATTS 6.7KwPRESSURE 10 DIFF .5HEATER VOLTS 240-STRAPPED FORKW 15 Kw X 2PH 3 HZ 60

Hi LIMIT = 12

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 22.5 BY RFB DATE 12/10/04
LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

SAFETY VALVE

CAPACITY 310
LB PER HR.

OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2400 SAT ☒ UNSAT _____ BY RFB DATE 12/10/04 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 15 MAX KW 30 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) ROGER L. BURKHART DATE 12/10/04

Signature Roger L. Burkhart

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)

APPEARANCE ☒BLOWDOWN MAN ☒ AUTO ☒

CONDENSATE TANK _____

CONDENSATE & PIPE, ECT _____

CONTROLS ☒ELEMENT ☒

FEED HEATER VALVES _____

INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒

STRANIER _____

WARNING TAGS _____

WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒

WIRING DIA. _____

ELEMENT QTY. 2ELEMENT VOLT/KW 480V - 15kw

JURISDICTION = VA.

FUEL = ELECTRIC

3 of 4