

CRN#

NATBLD#

SERIAL#

## OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODEL .....RBHC30E3F

WIRE DIAG.....W

WIRE SIZE.....12

HZ.....60

VOLTS.....240

CONTROL VOLT....120.

PHASE.....3

PRESSURE.....80<sup>85</sup>

KILOWATTS...30

CAPACITY 104 PPH/BTU/HR

DAY/MONTH 16 / 3 2005VOLTS 240 AMPS 34 TOTAL WATTS 30000PRESSURE 85 DIFF 1HEATER VOLTS 240KW 30PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒BLOWDOWN MAN ☒ AUTO ☒CONDENSATE TANK ☒CONDENSATE & PIPE, ECT ☒CONTROLS ☒ELEMENT ☒FEED HEATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 240V - 30kw

JURISDICTION = VA.

FUEL = ELECTRIC

## TEAM

## HOT WATER

MAX. W.P. 100 (NAMEPLATE)MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. \_\_\_\_\_ PSIG

MAX. TEMP. \_\_\_\_\_ DEG F

MIN. SAFETY VALVE CAP \_\_\_\_\_ PPH OR BTU  
(3412 X KW/1000)

## HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY gjs DATE 3/16/05LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

## DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT ☒ UNSAT \_\_\_\_\_ BY gjs DATE 3/16/05 (IAW U.L. 834)

(CORRECTED/RETEST) \_\_\_\_\_ BY \_\_\_\_\_ DATE \_\_\_\_\_ CORRECTIVE ACTION \_\_\_\_\_

## SAFETY VALVE

CAPACITY 423  
LB PER HR.OPERATIONAL  
TEST ☒NAMEPLATE: O.P. 100 KW 30 VOLTS 240 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY (Print) Jeff Gaub DATE 3/16/05Signature gjsINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE  
(REF: ASME CSD-1, CG-500)