

CRN#

NATBLD#

61175

SERIAL#

63013

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELHL54E3B

DIAG.....

WIRE SIZE.....8

HZ.....60

VOLTS.....240

CONTROL VOLT....120

PHASE...3

PRESSURE.....

KILOWATTS...54

CAPACITY 182,000 BTU/HR

DAY/MONTH 8 / 12 2004VOLTS 240 AMPS 130 TOTAL WATTS 54KW

PRESSURE _____ DIFF _____

HEATER VOLTS 240KW 54PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒BLOWDOWN MAN ☐ AUTO ☐CONDENSATE TANK ☐CONDENSATE & PIPE, ECT ☐CONTROLS ☐ELEMENT ☐FEED WATER VALVES ☐INSTRUCTION BOOK ☐LEAK INSPECTION ☐PAINT ☐PANEL ☐PIPES ☐PRESSURE CONTROLS ☐SHEET METAL ☐STEAM VALVE ☐STEAM GAUGE ☐STRANIER ☐WARNING TAGS ☒WATER GAUGE FITTINGS ☐WIRE TERMINALS TIGHT ☐WIRING DIA. ☐ELEMENT QTY. 3ELEMENT VOLT/KW 240V - 54kw

JURISDICTION = VA.

FUEL =ELECTRIC

STEAM

HOT WATER

IAX. W.P. _____ (NAMEPLATE)

IIN. SAFETY VALVE CAP. _____ PPH

MAX. W.P. 30 PSIGMAX. TEMP. 180 DEG FMIN. SAFETY VALVE CAP 184248 PPH OR BTU

(3412 X KW/1000)

SAFETY VALVE

CAPACITY 550,000

LB PER HR.

BTU

OPERATIONAL

TEST _____

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. _____ BY _____ DATE _____

LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1500 SAT ☒ UNSAT _____ BY DB DATE 12/8/04 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 30 KW 54 VOLTS 240 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY(Print) GBURKE DATE 12/8/04Signature S BurkeINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)

10F2