

CRN#

NATBLD# 67119

SERIAL# 69031

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELSRH40E3F
 DIAG.....
 WIRE SIZE...8
 HZ.....60
 VOLTS.....240
 CONTROL VOLT....120
 PHASE...3
 PRESSURE.....
 KILOWATTS...40
 CAPACITY 139 PPH/BTU/HR

DAY/MONTH 4 13 2010
 VOLTS240 AMPS9666 TOTAL WATTS40,000
 PRESSURE 60 DIFF 4

HEATER VOLTS 240
 KW 40
 PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
 Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

STEAM

HOT WATER

APPEARANCE ✓
 BLOWDOWN MAN ✓ AUTO N/A
 CONDENSATE TANK N/A
 CONDENSATE & PIPE, ECT N/A
 CONTROLS ✓
 ELEMENT ✓
 FEED WATER VALVES ✓
 INSTRUCTION BOOK ✓
 LEAK INSPECTION ✓
 PAINT ✓
 PANEL ✓
 PIPES ✓
 PRESSURE CONTROLS ✓
 SHEET METAL ✓
 STEAM VALVE ✓
 STEAM GAUGE ✓
 STRANIER ✓
 WARNING TAGS ✓
 WATER GAUGE FITTINGS ✓
 WIRE TERMINALS TIGHT ✓
 WIRING DIA. ✓
 ELEMENT QTY. 2
 ELEMENT VOLT/KW 240/20
 JURISDICTION = VA.
 FUEL =ELECTRIC

MAX. W.P. 100 (NAMEPLATE)
 MIN. SAFETY VALVE CAP. 140 PPH

MAX. W.P. _____ PSIG
 MAX. TEMP. _____ DEG F
 MIN. SAFETY VALVE CAP _____ PPH OR BTU
 (3412 X KW)

HYDRO TEST OF COMPLETE BOILER
 P.S.I.G. 100 BY OC DATE 3/3/10
 LOW WATER CUTOFF ✓ HI WATER CUTOFF ✓

SAFETY VALVE
 CAPACITY 1646
 LB PER HR.
 OPERATIONAL
 TEST ✓

DIELECTRIC VOLTAGE- WITHSTAND TEST:
 VOLTS 1200 SAT ✓ UNSAT _____ BY BSS DATE 3/4/10 (IAW U.L. 834)
 (CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 40 VOLTS 240 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) BRAD BUTTS DATE 3/4/10

Signature Brad Butts