

CRN#

NATBLD#

SERIAL#

67287

69199

MODELRBHC20C3F
WIRE DIAG.....WRBH20C3F
WIRE SIZE.....12
HZ.....60
VOLTS.....208
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....80
KILOWATTS....20
CAPACITY 69 PPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 19 / 1 200 10
VOLTS 208 AMPS 65.6 TOTAL WATTS 2014
PRESSURE 40 DIFF 5

HEATER VOLTS 208

KW 20

PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO ☐
CONDENSATE TANK ☐
CONDENSATE & PIPE, ECT ☐
CONTROLS ☒
ELEMENT ☒
FEED HEATER VALVES ☒
INSTRUCTION BOOK ☒
LEAK INSPECTION ☒
PAINT ☒
PANEL ☒
PIPES ☒
PRESSURE CONTROLS ☒
SHEET METAL ☒
STEAM VALVE ☒
STEAM GAUGE ☒
STRANIER ☒
WARNING TAGS ☒
WATER GAUGE FITTINGS ☒
WIRE TERMINALS TIGHT ☒
WIRING DIA. ☒
ELEMENT QTY. 2
ELEMENT VOLT/KW 208 10
JURISDICTION = VA.
FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 70 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 1/19/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT ☒ UNSAT _____ BY OC DATE 1/19/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.


OPERATIONAL
TEST ☒

NAMEPLATE: O.P. 100 KW 20 VOLTS 208 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David E. Coffin DATE 1/19/10

Signature David E. Coffin

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)



0016402

Page: 1

Work Order Traveler

SCHEDULED START: 01/12/10

DUE DATE: 01/13/10

ITEM NUMBER: **RBHC20C3F**QUANTITY: **1.00**DESCRIPTION: **BOILER RBHC 20KW 208V 100# SAF**

UNIT OF MEASUREMENT: EA

REVISION: 003

OPTION CODE:

MAKE FOR: I/M

PLANNER:

QTY	PART	DESCRIPTION	QTY	PART	DESCRIPTION
4	03715	BOLTS 10MM X 45MM SHIPPING	1	02637	VALVE SAFETY .5" 100# SWP 1" O
1	04701	CARTON RB 30W 35L 28.75H SLOT	8	04440	WIRE #8 TEFLON INS. W/GLASS SL
1	02539	CONTACTOR 75A 120V 3P UL/CSA	1	04789	WIRE SADDLE NYLON LOCKING
1	20838	CONTROLLER 04316-EBC-LED			
1	04781	COUPLING .5" BRASS B16.15 125			
1	20775-11	COVER ELEMENT TERMINALS RB REV			
1	20775-7	COVER RIGHT ELEC BOX RB REV3			
1	04229	DECAL SHEET			
1	20775-17	ENCLOSURE POWER RELAY MODULE			
1	02125	FUSE 250V 15A UL/CSA			
1	03431	FUSE 250V 5A MINATURE UL AGC5			
1	02655	FUSE 250V 5A UL/CSA			
1	01520	FUSE BLOCK JR/AR UL/CSA BOILER			
1	03810	HOSE .5" X 24" HP SS BRAIDED T			
1	20863	LABEL MAX. TORQUE 50. LB IN /0			
1	20860	LABEL MAX. TORQUE 7.0 LB IN /0			
1	04301	LABEL NAMEPLATE UL/CSA 3.48 X			
1	04668	NIPPLE .25" X 1.125" BRASS SCH			
1	04794	NIPPLE .25" X CLOSE BRASS SCH8			
1	03948	NIPPLE .375 X CLOSE BRASS SCH4			
1	04784	NIPPLE .375" X 4" BRASS ASTM B			
5	03949	NIPPLE .5 X CLOSE BRASS SCH 40			
1	04779	NIPPLE .5" X 2" BRASS ASTM B43			
1	04790	NIPPLE .5" X 5" BRASS SB43GR61			
1	ORF-30	ORIFICE DRILLED #B (.236) FOR			
1	04163	PRESSURE CONTROL 60# OPERATING			
1	04296	PRESSURE CONTROL 90# HI LIMIT			
1	20842	PRESSURE CONTROL MANIFOLD RB R			
1	04661	PRESSURE GAUGE 2.0" .25" 0-160			
1	20678	RB30 CONDENSATE TANK SUBASSY			
1	04788	RELAY POWER RBHC REV3 Z1054-ND			
13	01246	SCREW 8-32X.375RDHD MCH PLT SL			
1	RB30-SUBAS	SUBASSEMBLY RB 10 THRU 30 BOIL			
1	04564	TEE REDUCING BRASS .5" X .5" X			
6	04080	TERMINAL RING FOR # 8 AWG WIR			
1	01088	UNION .5" BLACK MALLEABLE IRON			
1	04775	UNION .5" NPT BRASS ASTM B16.1			
1	02472	VALVE BALL .25" 200# SWP			
1	02490	VALVE BALL .5" 200# SWP			
1	03346	VALVE BALL .5" W/LATCH 200 SWP			
1	02462	VALVE CHECK .5" 125# SWP SWING			
1	02692	VALVE CHECK .5" BALLCONE SPRIN			
1	02325	VALVE GLOBE .375"125#SWP H.WHE			

★ NOTE:
COND TANK NOT
USED - ALL OTHER
PARTS JUST LIKE
LBHC

TB

DC 1/19/10

DC 1/19/10