

CRN# _____

NATBLD# 67379SERIAL# 69291

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH20K3F
WIRE DIAG.....WRB20K3F
WIRE SIZE...12
HZ.....60
VOLTS.....480
CONTROL VOLT....120
PHASE...3
PRESSURE.....80
KILOWATTS...20
CAPACITY _69_ PPH/BTU/HR

DAY/MONTH 14 / 5 20010VOLTS 480 AMPS 12.4 TOTAL WATTS 20KPRESSURE 75 DIFF 5Amps TESTED ON 240V

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 480KW 20PH 3 HZ 60APPEARANCE ☒BLOWDOWN MAN ☒ AUTO _____

CONDENSATE TANK _____

CONDENSATE & PIPE, ECT _____

CONTROLS ☒ELEMENT ☒FEED WATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 480 10

JURISDICTION = VA.

FUEL =ELECTRIC

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 70 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/14/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT ☒ UNSAT _____ BY OC DATE 5/14/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

NAMEPLATE: O.P. 100 KW 20 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY (Print) David E. Coffey DATE 5/14/10

Signature David E. Coffey

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)