

CRN#

NATBLD# 67380 SERIAL# 69292

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRB30K3A
WIRE DIAG.....
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE....3
PRESSURE.....10
KILOWATTS...30
CAPACITY 104 BPH/BTU/HR

DAY/MONTH 20 / 5 200 10
VOLTS 480 AMPS 18.1 TOTAL WATTS 30K
PRESSURE 10 DIFF 1
Amps TESTED ON 240V
Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 480
KW 30
PH 3 HZ 60

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. PSIG
MAX. TEMP. DEG F
MIN. SAFETY VALVE CAP PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 15 BY OC DATE 5/20/10
LOW WATER CUTOFF HI WATER CUTOFF

SAFETY VALVE

CAPACITY 310
LB PER HR.

OPERATIONAL
TEST

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT UNSAT BY OC DATE 5/20/10 (IAW U.L. 834)

(CORRECTED/RETEST) BY DATE CORRECTIVE ACTION

APPEARANCE ✓
BLOWDOWN MAN ✓ AUTO
CONDENSATE TANK
CONDENSATE & PIPE, ECT
CONTROLS ✓
ELEMENT ✓
FEED HEATER VALVES ✓
INSTRUCTION BOOK ✓
LEAK INSPECTION ✓
PAINT ✓
PANEL ✓
PIPES ✓
PRESSURE CONTROLS ✓
SHEET METAL ✓
STEAM VALVE ✓
STEAM GAUGE ✓
STRANIER ✓
WARNING TAGS ✓
WATER GAUGE FITTINGS ✓
WIRE TERMINALS TIGHT ✓
WIRING DIA. ✓
ELEMENT QTY. 2
ELEMENT VOLT/KW 480 15
JURISDICTION = VA.
FUEL =ELECTRIC

NAMEPLATE: O.P. 15 KW 30 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David E. Coffin DATE 5/20/10

Signature David E. Coffin

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)