

CRN# _____

NATBLD# 67407 SERIAL# 69322

MODELRXH 120K3F
WIRE DIAG.....W
WIRE SIZE.....8/10
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....
KILOWATTS....120
CAPACITY 417 PPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 10 / 6 2010
VOLTS 480 AMPS 142.8 TOTAL WATTS 120,000
PRESSURE 85 DIFF 4

HEATER VOLTS 480KW 120PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO rela
CONDENSATE TANK rela
CONDENSATE & PIPE, ECT rela
CONTROLS ☒
ELEMENT ☒
FEED HEATER VALVES ☒
INSTRUCTION BOOK ☒
LEAK INSPECTION ☒
PAINT ☒
PANEL ☒
PIPES ☒
PRESSURE CONTROLS ☒
SHEET METAL ☒
STEAM VALVE ☒
STEAM GAUGE ☒
STRANIER ☒
WARNING TAGS ☒
WATER GAUGE FITTINGS ☒
WIRE TERMINALS TIGHT ☒
WIRING DIA. ☒
ELEMENT QTY. 4
ELEMENT VOLT/KW 480/30
JURISDICTION = VA.
FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 160 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 450 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 6/10/10
LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2352 SAT ☒ UNSAT _____ BY BSS DATE 6/10/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 120 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) BRAD BUTTS DATE 6/10/10

Signature Brad Butts

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)