

CRN#

NATBLD#

67478

SERIAL#

69393

MODELRBH30C3F

WIRE DIAG.....WRBH30C3F

WIRE SIZE.....12

HZ.....60

VOLTS.....208

CONTROL VOLT....120.

PHASE....3

PRESSURE.....80

KILOWATTS...30

CAPACITY 104 BPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 10/5 200 10

VOLTS 208 AMPS 93.6 TOTAL WATTS 30K

PRESSURE 80 DIFF 5

HEATER VOLTS 208

KW 30

PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

EAM

HOT WATER

IAX. W.P. 100 (NAMEPLATE)

IN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. PSIG

MAX. TEMP. DEG F

MIN. SAFETY VALVE CAP PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 700 BY OC DATE 5/10/10

LOW WATER CUTOFF HI WATER CUTOFF

SAFETY VALVE

CAPACITY 423
LB PER HR.OPERATIONAL
TEST

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT UNSAT BY OC DATE 5/10/10 (IAW U.L. 834)

(CORRECTED/RETEST) BY DATE CORRECTIVE ACTION

NAMEPLATE: O.P. 100 KW 30 VOLTS 208 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David B. Coffey DATE 5/10/10

Signature

APPEARANCE

BLOWDOWN MAN AUTO

CONDENSATE TANK

CONDENSATE & PIPE, ECT

CONTROLS

ELEMENT

FEED HEATER VALVES

INSTRUCTION BOOK

LEAK INSPECTION

PAINT

PANEL

PIPES

PRESSURE CONTROLS

SHEET METAL

STEAM VALVE

STEAM GAUGE

STRANIER

WARNING TAGS

WATER GAUGE FITTINGS

WIRE TERMINALS TIGHT

WIRING DIA.

ELEMENT QTY. 2

ELEMENT VOLT/KW 208 15

JURISDICTION = VA.

FUEL =ELECTRIC

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)