

CRN# _____

NATBLD# 67481 SERIAL# 69396

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH30C3F
WIRE DIAG.....WRBH30C3F
WIRE SIZE.....12
HZ.....60
VOLTS.....208
CONTROL VOLT....120.
PHASE....3
PRESSURE.....
KILOWATTS...30
CAPACITY 104 BPH/BTU/HR

DAY/MONTH 8 / 6 2010
VOLTS 208 AMPS 95.4 TOTAL WATTS 30K
PRESSURE 80 DIFF 5

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 208KW 30PH 3 HZ 60

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO ☐
CONDENSATE TANK ☐
CONDENSATE & PIPE, ECT ☐
CONTROLS ☒
ELEMENT ☒
FEED HEATER VALVES ☒
INSTRUCTION BOOK ☒
LEAK INSPECTION ☒
PAINT ☒
PANEL ☒
PIPES ☒
PRESSURE CONTROLS ☒
SHEET METAL ☒
STEAM VALVE ☒
STEAM GAUGE ☒
STRANIER ☒
WARNING TAGS ☒
WATER GAUGE FITTINGS ☒
WIRE TERMINALS TIGHT ☒
WIRING DIA. ☒
ELEMENT QTY. 2
ELEMENT VOLT/KW 208 15
JURISDICTION = VA.
FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 6/8/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT ☒ UNSAT _____ BY OC DATE 6/8/10 (IAW U.L. 834)
(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

NAMEPLATE: O.P. 100 KW 30 VOLTS 208 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY(Print) David E. Coffin DATE 6/8/10Signature David E. Coffin

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)