

CRN#

NATBLD#

SERIAL#

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH30J3F

DIAG.....

WIRE SIZE...12

HZ.....50

VOLTS.....415

CONTROL VOLT....220.

PHASE...3

PRESSURE.....40

KILOWATTS...30

CAPACITY 104 PPH/BTU/HR

DAY/MONTH 4 / 5 2010VOLTS 415 AMPS 24.0 TOTAL WATTS 30KPRESSURE 40 DIFF 5Amps TESTED ON 240V

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 415KW 30PH 3 HZ 50

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPHMAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/4/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2200 SAT ☒ UNSAT _____ BY OC DATE 5/4/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.OPERATIONAL
TEST ☒APPEARANCE ☒BLOWDOWN MAN ☒ AUTO _____

CONDENSATE TANK _____

CONDENSATE & PIPE, ECT _____

CONTROLS ☒ELEMENT ☒FEED WATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 240 15

JURISDICTION = VA.

FUEL =ELECTRIC

NAMEPLATE: O.P. 100 KW 30 VOLTS 415 PH 3 HZ 50Representing Reimers Electra Steam, INC. BY (Print) David E. Coffin DATE 5/4/10Signature David E. CoffinINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)

20f2