

CRN# _____

NATBLD# 67496 SERIAL# 69411

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH30K3F
WIRE DIAG.....W
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....
KILOWATTS...30
CAPACITY 104 PPH/BTU/HR

DAY/MONTH 7 / 6 20010VOLTS 480 AMPS 18.2 TOTAL WATTS 30KPRESSURE 80 DIFF 5Amps TESTED ON 240V

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 480KW 30PH 3 HZ 60APPEARANCE ☒BLOWDOWN MAN ☒ AUTO ☐CONDENSATE TANK ☐CONDENSATE & PIPE, ECT ☐CONTROLS ☒ELEMENT ☒FEED WATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 480 15

JURISDICTION = VA.

FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 6/7/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT ☒ UNSAT _____ BY OC DATE 6/7/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

NAMEPLATE: O.P. 100 KW 30 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David E. Coffey DATE 6/7/10

Signature David E. Coffey

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)

10F2