

CRN#

NATBLD# 67505 SERIAL# 69420

MODELRB30K3F
WIRE DIAG.....
WIRE SIZE.....12
HZ.....60
VOLTS.....480
CONTROL VOLT....120.
PHASE....3
PRESSURE.....
KILOWATTS...30
CAPACITY 104 BPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 24 / 5 200 10

VOLTS 480 AMPS 17.9 TOTAL WATTS 30K

PRESSURE 80 DIFF 5

AMPS TESTED ON 240V

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 480

KW 30

PH 3 HZ 60

STEAM

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 105 PPH

HOT WATER

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/24/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT _____ UNSAT _____ BY OC DATE 5/24/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.OPERATIONAL
TEST ✓

APPEARANCE ✓
BLOWDOWN MAN ✓ AUTO _____
CONDENSATE TANK _____
CONDENSATE & PIPE, ECT _____
CONTROLS ✓
ELEMENT ✓
FEED HEATER VALVES ✓
INSTRUCTION BOOK ✓
LEAK INSPECTION ✓
PAINT ✓
PANEL ✓
PIPES ✓
PRESSURE CONTROLS ✓
SHEET METAL ✓
STEAM VALVE ✓
STEAM GAUGE ✓
STRANIER ✓
WARNING TAGS ✓
WATER GAUGE FITTINGS ✓
WIRE TERMINALS TIGHT ✓
WIRING DIA. ✓
ELEMENT QTY. 2
ELEMENT VOLT/KW 480 15
JURISDICTION = VA.
FUEL =ELECTRIC

NAMEPLATE: O.P. 100 KW 30 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David E. Coffin DATE 5/24/10

Signature David E. Coffin

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)