

CRN# L5358.45261

NATBLD#

SERIAL#

67506 69421

## OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODEL .....RBH30M3F

DIAG.....

WIRE SIZE.....12

HZ.....60

VOLTS.....600

CONTROL VOLT....120.

PHASE...3

PRESSURE.....

KILOWATTS...25

CAPACITY 87 PPH/BTU/HR

DAY/MONTH 21 / 5 200 10VOLTS 600 AMPS 9.5 TOTAL WATTS 25KPRESSURE 80 DIFF 5Amps TESTED ON 240V

Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 600KW 25PH 3 HZ 60

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)  
MIN. SAFETY VALVE CAP. 88 PPHMAX. W.P. \_\_\_\_\_ PSIG  
MAX. TEMP. \_\_\_\_\_ DEG F  
MIN. SAFETY VALVE CAP \_\_\_\_\_ PPH OR BTU  
(3412 X KW/ )

## HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/21/10  
LOW WATER CUTOFF \_\_\_\_\_ HI WATER CUTOFF \_\_\_\_\_

## SAFETY VALVE

CAPACITY 423  
LB PER HR.OPERATIONAL  
TEST ☒

## DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT ☒ UNSAT \_\_\_\_\_ BY OC DATE 5/21/10 (IAW U.L. 834)

(CORRECTED/RETEST) \_\_\_\_\_ BY \_\_\_\_\_ DATE \_\_\_\_\_ CORRECTIVE ACTION \_\_\_\_\_

APPEARANCE ☒BLOWDOWN MAN ☒ AUTO \_\_\_\_\_

CONDENSATE TANK \_\_\_\_\_

CONDENSATE &amp; PIPE, ECT \_\_\_\_\_

CONTROLS ☒ELEMENT ☒FEED WATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 240 10 208 15

JURISDICTION = VA.

FUEL =ELECTRIC

NAMEPLATE: O.P. 100 KW 25 VOLTS 600 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY(Print) David E. Coff DATE 5/21/10Signature David E. CoffINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE  
(REF: ASME CSD-1, CG-500)

2 OF 2