

CRN# _____

NATBLD# 67513 SERIAL# 69428

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH20C3F
WIRE DIAG.....WRBH20C3F
WIRE SIZE.....12
HZ.....60
VOLTS.....208
CONTROL VOLT....120.
PHASE.....3
PRESSURE.....80
KILOWATTS...20
CAPACITY 69 BPH/BTU/HR

DAY/MONTH 19 / 5 2010VOLTS 208 AMPS 64.9 TOTAL WATTS 20KPRESSURE 80 DIFF 5

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 208KW 20PH 3 HZ 60

APPEARANCE ☒
BLOWDOWN MAN ☒ AUTO ☐
CONDENSATE TANK ☐
CONDENSATE & PIPE, ECT ☐
CONTROLS ☒
ELEMENT ☒
FEED HEATER VALVES ☒
INSTRUCTION BOOK ☒
LEAK INSPECTION ☒
PAINT ☒
PANEL ☒
PIPES ☒
PRESSURE CONTROLS ☒
SHEET METAL ☒
STEAM VALVE ☒
STEAM GAUGE ☒
STRANIER ☒
WARNING TAGS ☒
WATER GAUGE FITTINGS ☒
WIRE TERMINALS TIGHT ☒
WIRING DIA. ☒
ELEMENT QTY. 2
ELEMENT VOLT/KW 208 / 10
JURISDICTION = VA.
FUEL =ELECTRIC

STEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 70 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/1000)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/19/10
LOW WATER CUTOFF _____ HI WATER CUTOFF _____

SAFETY VALVE

CAPACITY 423
LB PER HR.

OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 1200 SAT ☒ UNSAT _____ BY OC DATE 5/19/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 20 VOLTS 208 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) David E. Coffey DATE 5/19/10

Signature David E. Coffey

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)