

CRN# L5358.45261

NATBLD#

67517 SERIAL#

69432

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRBH30K3F

WIRE DIAG.....W

WIRE SIZE.....12

HZ.....60

VOLTS.....480

CONTROL VOLT....120.

PHASE.....3

PRESSURE.....80

KILOWATTS...30

CAPACITY 104 PPH/BTU/HRDAY/MONTH 19 / 5 2010VOLTS 480 AMPS 18.2 TOTAL WATTS 30KPRESSURE 80 DIFF 5Amps TESTED ON 240V
Reimers Electra Steam, 4407 Matrinsburg, Pike

Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

HEATER VOLTS 480KW 30PH 3 HZ 60APPEARANCE ☒BLOWDOWN MAN ☒ AUTO ☐CONDENSATE TANK ☐CONDENSATE & PIPE, ECT ☐CONTROLS ☒ELEMENT ☒FEED HEATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 2ELEMENT VOLT/KW 480 / 15

JURISDICTION = VA.

FUEL =ELECTRIC

TEAM

HOT WATER

MAX. W.P. 100 (NAMEPLATE)MIN. SAFETY VALVE CAP. 105 PPH

MAX. W.P. _____ PSIG

MAX. TEMP. _____ DEG F

MIN. SAFETY VALVE CAP _____ PPH OR BTU

(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/19/10

LOW WATER CUTOFF _____ HI WATER CUTOFF _____

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2350 SAT ☒ UNSAT _____ BY OC DATE 5/19/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

SAFETY VALVE

CAPACITY 423
LB PER HR.OPERATIONAL
TEST ☒NAMEPLATE: O.P. 100 KW 30 VOLTS 480 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY(Print) David E. Coffin DATE 5/19/10Signature David E. CoffinINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)