

CRN#

NATBLD#

SERIAL#

MODELRXH80K3F

WIRE DIAG.....

WIRE SIZE.....10

HZ.....60

VOLTS.....480

CONTROL VOLT....120.

PHASE....3

PRESSURE.....

KILOWATTS...80

CAPACITY 278 BPH/BTU/HR

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

DAY/MONTH 27 / 5 2010VOLTS 480 AMPS 96.4 TOTAL WATTS 80,000PRESSURE 85 DIFF _____HEATER VOLTS 480KW 80PH 3 HZ 60Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101APPEARANCE ☒BLOWDOWN MAN ☒ AUTO N/ACONDENSATE TANK N/ACONDENSATE & PIPE, ECT N/ACONTROLS ☒ELEMENT ☒FEED HEATER VALVES ☒INSTRUCTION BOOK ☒LEAK INSPECTION ☒PAINT ☒PANEL ☒PIPES ☒PRESSURE CONTROLS ☒SHEET METAL ☒STEAM VALVE ☒STEAM GAUGE ☒STRANIER ☒WARNING TAGS ☒WATER GAUGE FITTINGS ☒WIRE TERMINALS TIGHT ☒WIRING DIA. ☒ELEMENT QTY. 4ELEMENT VOLT/KW 480/20

JURISDICTION = VA.

FUEL =ELECTRIC

STEAM

MAX. W.P. 100 (NAMEPLATE)MIN. SAFETY VALVE CAP. 280 PPH

HOT WATER

MAX. W.P. _____ PSIG

MAX. TEMP. _____ DEG F

MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW/)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 100 BY OC DATE 5/27/10LOW WATER CUTOFF ☒ HI WATER CUTOFF ☒

SAFETY VALVE

CAPACITY 423
LB PER HR.OPERATIONAL
TEST ☒

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2352 SAT ☒ UNSAT _____ BY BSB DATE 5/27/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 100 KW 80 VOLTS 480 PH 3 HZ 60Representing Reimers Electra Steam, INC. BY(Print) BRAD BUTTS DATE 5/27/10Signature Brad ButtsINITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)