

CRN#

NATBLD#

149615

SERIAL#

069609

OPERATIONAL TEST/ELECTRIC AND STEAM

UL FILE # E39545

MODELRHH350K3H
DIAG.....
WIRE SIZE...6
HZ.....60
VOLTS.....480
CONTROL VOLT....120
PHASE...3
PRESSURE.....
KILOWATTS...350
CAPACITY 1,218 PPH/BTU/HR

DAY/MONTH 2 / 6 2010
VOLTS 480 AMPS 420 TOTAL WATTS 350,000
PRESSURE 100 DIFF 5

HEATER VOLTS 480KW 350PH 3 HZ 60

Reimers Electra Steam, 4407 Matrinsburg, Pike
Clear Brook, Va. 22624 PH 540-662-3811 FAX: 540-665-8101

STEAM

HOT WATER

MAX. W.P. 150 (NAMEPLATE)
MIN. SAFETY VALVE CAP. 1225 PPH

MAX. W.P. _____ PSIG
MAX. TEMP. _____ DEG F
MIN. SAFETY VALVE CAP _____ PPH OR BTU
(3412 X KW)

HYDRO TEST OF COMPLETE BOILER

P.S.I.G. 150 BY RC DATE 6/1/10
LOW WATER CUTOFF ✓ HI WATER CUTOFF ✓

SAFETY VALVE

CAPACITY 2585
LB PER HR.

OPERATIONAL
TEST ✓

DIELECTRIC VOLTAGE- WITHSTAND TEST:

VOLTS 2352 SAT ✓ UNSAT _____ BY BSB DATE 6/2/10 (IAW U.L. 834)

(CORRECTED/RETEST) _____ BY _____ DATE _____ CORRECTIVE ACTION _____

NAMEPLATE: O.P. 150 KW 350 VOLTS 480 PH 3 HZ 60

Representing Reimers Electra Steam, INC. BY(Print) BRAD BUTTS DATE 6/2/10

Signature Brad Butts

APPEARANCE ✓
BLOWDOWN MAN N/A AUTO ✓
CONDENSATE TANK N/A
CONDENSATE & PIPE, ECT N/A
CONTROLS ✓
ELEMENT ✓
FEED WATER VALVES ✓
INSTRUCTION BOOK ✓
LEAK INSPECTION ✓
PAINT ✓
PANEL ✓
PIPES ✓
PRESSURE CONTROLS ✓
SHEET METAL ✓
STEAM VALVE ✓
STEAM GAUGE ✓
STRANIER ✓
WARNING TAGS ✓
WATER GAUGE FITTINGS ✓
WIRE TERMINALS TIGHT ✓
WIRING DIA. ✓
ELEMENT QTY. 4
ELEMENT VOLT/KW 2 - 480/75
JURISDICTION = VA. 2 - 480/100
FUEL =ELECTRIC

INITIAL & DATE OPERATING CONTROLS, SAFETY CONTROLS, SAFETY VALVE ON REVERSE SIDE UPON COMPLETION OF OPERATIONAL TEST PERFORMANCE
(REF: ASME CSD-1, CG-500)